EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of borewell providing pipeline in ward no.8. Kodigehalli
2	Amount of Work Portion	12,170,23/-
3	Estimated Cost	16,00,000/-
4	Name of contractor	S. Vinod KUMAR
5	Agreement No.	169
6	No. and date under which work order issued	12/12/2019
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	168 Days.
15	Date of recommending time limit applied for	11.2.20 to 28.7.20
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	30.7.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to drilling point finalisation Delay is due to Corona covid 19. Work delayed Hence EOT may be Approved
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recomendation - EOT may be Approved with 0.1% Penality on Bill amount

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ